Estt. II-27—45,004—14-11-29.

L. S. G. (1931) Department.

Ms SERIES.

G.O. No. 537 P 4

DATED 23-3-1931

[Despatch Abstract.]

Water Supply - Bellary Municipal Council - Expenditure - Compound wall - Kattigudem Hill Reservoir - Audit objection - withdrawn.

C.F. 30.

G DEPARTMENT.

SECRETARY TO GOVERNMENT 6947 20 FEB 1931 LOCAL SELF GOVERNMENT DEPARTMENT

Received ..... 19 . *Registered* ..... 19 .

Subject.

Sanction for payment at estimated rates for the work of constructing compound wall - requested.

ENCLOSURES.
No. Two
Spare copies

Sc No. 62 / 17 2 31

Station Bellary., *Dated the* 12th February 1931 19 .

From (Name) M.R.Ry. N.Narayana Rao Garu, B.A.B.L.,
(Designation) Chairman Municipal Council Bellary.

To The Secretary to the Government of Madras,
Local Self Government Department.
Madras.

Sir,

The Government in their order No:1530 P.H. (His) dated 19-6-29 have approved the proposal of the Municipal Coun-cil to construct a compound wall at the foot of the Kattigudam hill on which the reservoir is located. The estimate for Rs 3840/- prepared by the P.W.D authorities was also sanctioned. This work was carried out by the Municipality. Tenders were called for and the work was got done by contract agency. The copy of the tender notice is enclosed. According to the accept-ed tender which was 2% less than the estimated rates the work was finished. During the course of audit, objection was taken that the estimate was not revised with reference to the Munici-pal schedule of rates and payments were made according to the

P.W.D rates. With an object of keeping the difference in rates between the P.W.D and Municipal schedule under objection, information has been called for in para item No:49 of the Annual O.S (copy enclosed). As the Government had already sanctioned the estimate for Rs 3840/- at the P.W.D schedule rates in the above G.O. and as it was prepared for execu-tion at Bellary by the technical people it was not revised with reference to Municipal rates which are in some cases lower than the estimated rates. The work was completed at the tendered rates. In these circumstances, I request the Government to approve the action of the Council in having paid for the work of constructing the compound wall at the estimated rates as prepared by the P.W.D.

S Channabasappa
12/2

I.M/12/2

Chairman Delegate.

12/12/57

Item No:49 of Annual Objection Statement for 1929-30.

.....

Item 23/ Aug: '29. Constructing a compound wall at the foot of Kattiguda mound Vr: 659 for Rs 1698-12-0.

.....

The difference between the rates according to the Municipal Schedule of rates and the rates of P. W. D actually adopted remained to be worked out and shown.

.....

True Copy.

S. Lakshmanaraya 12/2

I.M/12/2

Chairman Delegate.

N O T I C E

---000---

TENDERS ARE INVTED FOR THE EXECUTION OF THE FOLLOWING WORKS:-

1. CONSTRUCTING A COMPOUND WALL AT THE FOOT OF KATEGUDDAM HILL ENCLOSING THE VACANT SPACE

AMOUNT OF ESTIMATE ..... RS. 3840/-.

THE PLANS AND ESTIMATE OF THE ABOVE WORK CAN BE SEEN IN THE MUNICIPAL OFFICE DURING OFFICE HOURS.

(2) Tenders must be sent in sealed covers so as to reach the undersigned on or before 3.0 P.M, of 28-3-29 with the name of the work for which tenders are given, superscribed on the said covers.

(3) Tenders must be accompanied by a deposit of Rs 200/-.

(4) The successful tenderer should deposit a further sum of Rs 200/- towards fulfilment of the contract and execute an agreement within 7 days from the date of the receipt of the order accepting his tender.

(5) The deposits of unsuccessful tenderers will be returned on application.

(6) The work should be completed before 1ST JULY.

(7) The Council reserves to itself the right of accepting or rejecting any tender without assigning reasons therefor.

Municipal Office, Bellary
Dated .....11.3.29.

Sd/- N. Narayana Rao,
11-3-29
Chairman.

True Copy

Narayanarao
Chairman 11.3.29

23/11/29

To S.G (P.A) Depot

C.M 6947

Subject - Water Supply - Bellary - Compound wall at the foot of the Kattigudem Hill - Audit objection.

AS 3 -

Please see the letter below from the C.M.C. Bellary in which he reports that objection has been taken by the auditor to the expenditure incurred on the construction of a compound wall at the foot of the Kattigudem hill. The reason for the objection is reported to be that the estimate was not revised with reference to Municipal Schedule of rates and that payments were made according to the P.W.D. rates. The C.M.C. points out that the estimate of Rs 3840 was prepared by the P.W.D and sanctioned by the Govt in G.O No 1530 P.H. d 19.6.1929 and that it was completed at the tendered rates. In the circumstances stated by the C.M.C. it is put up for orders whether the Examiner may be requested to state whether he considers that the objection may be withdrawn. A copy of the G.O. referred to above may also be forwarded to him for reference.

BPK
4/3/31.

Ex. d.f.A. No. 693.

EXAMINER 194 7-MAR 1931 LOC. FD. ACCOUNTS

P 1801-29

Q.S.G No 6947-1 E/PH 6-3-31

Cir. Copy of G.O No 1530 PH 19-6-29

693 Secy

F1

Examiner's Office.

In the circumstances stated the objection will be withdrawn.

by 9.3.31

L.S.G.Deptt.U.C.

Stat. Rev. 194-1

10. 3. 31

SECRETARY TO GOVERNMENT
10 MAR 1931
LOCAL SELF GOVERNMENT DEPARTMENT

L.S.G.(Pt.II) Deptt

D.S.

A draft order is subtd. for approval. 03439 PBM 4/3

PBM 16/3

16/3

21/3/31

Sectt. II-3—4,004—14-11-29.

	Initials.	Date.
Received in Fair copying Section.		
Copied ..		
Examined ..		
Signed .		
Despatched ..		

L.S.G (H) Dept

Water Supply - Bellary Rl cl -
Expenditure - Compound Wall -
Kadtigud on Hill Reservoir. Audit
Objection - withdrawn.

C № 6967 from the C.M.C. Bellary № 6x/31 d 12-2-31.

Order
MS

№ 537 PH D/23-3-31

Recorded

2. The objection raised by the Examiner of L.F. Accounts will be withdrawn.

BBK
16/3/31

MS
21/5/31

MS
16/3

MS
The C.M.C. Bellary
The Ex. L.F. Accounts
(a/c)

V3/2

Dpd by Post / Messenger -1 / 2

Dpr's initials BK

Date 24/3/32